



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Construction Activities Update: September 8 – September 19, 2025

PLEASE BE ALERT! Pay attention to the delineators marking the edge of the traveled lane. **Not all pavement areas are open to traffic. Construction work and/or equipment move into and out of areas that are closed to traffic.**

Recommended speed through roundabouts (during construction) is 15 MPH
The enforceable speed limit through the construction zone is 25 MPH

TIPS FOR DRIVING ROUNDABOUTS:

- **VEHICLES ALREADY IN THE ROUNDABOUT HAVE THE RIGHT OF WAY**
- **VEHICLES MERGING INTO THE ROUNDABOUT:**
 - **CHECK FOR PEDESTRIANS CROSSING IN THE AREA**
 - **YIELD TO VEHICLES IN THE ROUNDABOUT AND MERGE SAFELY**

What's Happening in the Next 2 Weeks (September 8 – September 19)

Day Shift

- Continue forming and placing concrete for median curbs, sidewalk, and curb & gutter on Imjin Parkway at Abrams Drive and Marina Heights Drive.
- Begin construction of left-turn pocket section (on Imjin Parkway) for Shell station access.
- Continue installation of street light foundations/poles and complete wiring for pedestrian crossings.
- Continue installing irrigation elements and planting landscape materials (native plants and trees).
- Continue installing erosion control measures (waddles) on slopes.

Activities That Took Place Last Week (September 1 – 5)

- Formed and placed concrete for curb & gutter and sidewalk at Preston Drive and Abrams Drive.
- Continued electrical work for pedestrian crossings.
- Continued installing irrigation materials and native plants in landscape areas between Preston Drive and Abrams Drive.
- Installed erosion control measures (waddles) on side slopes near Abrams Drive.

Future Construction Activity and Information: What's Planned in the Future?

- Continue coordination with PG&E for their work at Abrams Drive (south). PG&E will be relocating/upgrading some of their infrastructure along Abrams Drive. Their work conflicts with our construction completion at Abrams Drive (south) and the full operation of the roundabout at this location. The PG&E schedule for their work is driving our schedule for project completion; we are doing everything we can to facilitate their planned work.
- Phase 4 – final paving and striping! We will not know the schedule for this next milestone until we have a firm schedule from PG&E. Additionally, we will be moving into our fall weather patterns where cooler/wetter conditions may delay work. The good news is that we are tracking to beat the June 2026 completion deadline, but unable to predict what the actual date of completion will be at this time.



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

PROGRESS PHOTOS



Placing concrete for curb & gutter and sidewalk at Preston Drive



Placing concrete for curb & gutter and sidewalk at Abrams Drive



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

PROGRESS PHOTOS



Installing straw waddles for erosion control on side slopes at Abrams Drive



Removing old street light pole at Chapin driveway

How to Stay Informed

- Please visit the project website at www.imjinparkway.com or contact Edrie De Los Santos (City of Marina) at 831.884.1212
- **For access to the Christina Williams Memorial** please contact:
 - Conner Schivo (MPE) 831-277-0137 OR
 - Michaelle Mowrey (City) 831-884-1212

Thank you for your patience and for observing safety speed limits!